

3-A Cont	Spear casing and remove casing slips. Install bowl and slips. Install 'B' casing spool . Cut casing to remove approx. 12' section. Hang off casing on spear and tubing hanger. Install a BPV in the hanger.	1	74	12-Oct-17	Thursday, October 12, 2017		Lay down 12' section of casing.
3-A Cont	Release Rig 334 and RDMO	3	77	13-Oct-17	Friday, October 13, 2017	6	Work with Ensign 334
			77	16-Oct-17	Monday, October 16, 2017		
3-A Cont	Phase 3-A Contingency MIRU Rig 540 and Commission (Extract parted 7" casing. Log 11-3/4" casing. Tieback 7" casing. Log 7" casing.)	11	88	16-Oct-17	Monday, October 16, 2017		
3-A Cont	NU diverter and BOP with 7" rams. Test BOPE.	3	91	27-Oct-17	Friday, October 27, 2017		
3-A Cont	POH and lay down approx. 20 joints of 7" casing.	5	96	30-Oct-17	Monday, October 30, 2017		Lay down 7" casing.
3-A Cont	RU Baker eline. RIH with camera to the fluid top. RIH with caliper to the TOF. RIH with 10.900" gauge ring to the TOF. RD eline. Contingency casing scraper run.	1	97	4-Nov-17	Saturday, November 04, 2017		
3-A Cont	RU to run NOV extraction tool. RIH with 7" casing and latch on to parted casing.	1	98	5-Nov-17	Sunday, November 05, 2017		
3-A Cont	RU Baker eline. RIH with camera to guide tool over the TOF. RIH and cut the 7" casing. RD eline. RU to POH.	1	99	6-Nov-17	Monday, November 06, 2017		
3-A Cont	POH and lay down section of parted casing.	1	100	7-Nov-17	Tuesday, November 07, 2017		Lay down section of parted casing.
3-A Cont	RU eline and run 11-3/4" logs. RD eline.	2	102	8-Nov-17	Wednesday, November 08, 2017		
3-A Cont	MU casing patch and RIH with 7" casing tieback. Latch on to casing stub at approx. 930'.	1	103	10-Nov-17	Friday, November 10, 2017		
3-A Cont	ND BOP and diverter. Land casing. Install tubing head. NU diverter and BOP.	1	104	11-Nov-17	Saturday, November 11, 2017		
3-A Cont	RU slick line. Take fluid samples. RD slick line.	1	105	12-Nov-17	Sunday, November 12, 2017		
3-A Cont	RU eline and run 7" logs. Pick up work string. Run casing scraper. Run 7" logs. RD eline.	16	121	13-Nov-17	Monday, November 13, 2017		
3-A Cont	RIH. Circulate well to clear fluid. RU eline and run video camera. RD eline.	2	123	29-Nov-17	Wednesday, November 29, 2017		
3-A Cont	RIH. Circulate well to 9 ppg fluid and secure the well for standby.	1	124	1-Dec-17	Friday, December 01, 2017	47	Work with Ensign 540
3-A Cont	PAUSE and EVALUATE next steps.	7	131	2-Dec-17	Saturday, December 02, 2017		